

Construction Hot Topics

Week of: December 3, 2017 – December 9, 2017

1. Airside: Midfield Satellite Concourse (MSC)

- Construction activities throughout the MSC site are progressing, including these highlights:
- Steel piles are being driven into the ground where the foundation for the Core building will connect the north and south portions of the concourse. These piles provide the necessary support for the height of the structure. A total of 504 will be installed. The top left image shows the current 100+ that are currently in.
- The passenger tunnel is in the process of being waterproofed, with backfilling to follow; see top right image below.
- The north structure of the MSC has had several significant concrete pours on both the concourse and basement levels. Additionally, support for the façade is being installed; see bottom left image below.
- The façade has been mocked-up at the construction site and is pictured at the bottom right below.



2. Terminal 3: Departures

- Terminal 3's Departures level will see another new dining option open this week (Thursday is current anticipated)! Panda Express is located in the rotunda across from Shake Shack. With the holiday season uptick, another post-security dining option will greatly benefit guests.



3. Terminal 1: Ticketing

- The passenger tunnel on Terminal 1's Ticketing level connects the check-in area with the security screening area while construction takes place overhead for modernization components of the Departures level. This tunnel was originally built to be 10 feet wide (right image below). The tunnel width has been reduced to 8 feet wide in order to allow for terrazzo work to occur (left image below). The tunnel maintains a bidirectional flow between check-in and security, so guests will likely not notice this change.

