

Terminals 2 & 3 Modernization (Delta Sky Way)

Mitigation Monitoring and Reporting Program 2020 Annual Progress Report

> Prepared by Los Angeles World Airports The Development Group June 2021

Table of Contents Terminals 2 & 3 Modernization (Delta Sky Way)

| Introduction | 3 |
|---|----|
| Project Background | 4 |
| MMRP Summary Table Overview | 5 |
| Air Quality | 6 |
| Cultural Resources | 10 |
| Transportation/Traffic | 11 |
| Appendix A – Measures Completed Prior to 2020 | 13 |
| Appendix B – Measures Not Triggered in 2020 | 15 |

The California Environmental Quality Act (CEQA) requires the adoption of a Mitigation Monitoring and Reporting Program (MMRP) to report on environmental impacts associated with a development project. The adopted MMRP describes the procedures for the implementation of a project's mitigation measures.

The primary purpose of this report is to document and report on the status of the current and recently completed mitigation measures set forth in the adopted MMRP for the period from **January 1, 2020 through December 31, 2020**.

**To view the project's adopted MMRP and previous annual progress reports, please visit <u>https://www.lawa.org/en/lawa-our-lax/studies-and-reports/mitigation-monitoring-reporting-program</u>.

Project Background Terminals 2 & 3 Modernization (Delta Sky Way)

The Terminals 2 & 3 Modernization Project (also known as "Delta Sky Way") is a tenant-initiated project that will modernize two terminals and add approximately 830,000 square feet of new building space. The project will provide additional space for ticketing, passenger and baggage check-in, and security screening. The Terminals 2 & 3 Modernization Project will ease passenger congestion and provide enhanced connectivity between the two terminals – both within the ticketing and check-in portion as well as post-security screening.



MMRP Summary Table Overview Terminals 2 & 3 Modernization (Delta Sky Way)

The MMRP Summary Table provides an overview of the progress of the implementation of mitigation measures during the reporting period. The following are included in the table:

- **Resource Category** lists the environmental factor/resource category
- Measure ID lists the mitigation number as identified in the project's MMRP
- Status the following categories state the progress of the implementation at time of reporting:
 - **Completed:** Mitigation measure was completed during this reporting period.
 - *In Progress*: Mitigation measure was implemented or is ongoing during the reporting period.
 - Not Triggered: Mitigation measure was not triggered during the reporting period. These measures may be triggered in future reporting periods.

Air Quality Terminals 2 & 3 Modernization (Delta Sky Way)



■ Completed ■ In Progress ■ Not Triggered

Status of Air Quality Mitigation Measures





| Measure ID | Overview | Status | Summary of Compliance |
|------------|--|-------------|---|
| LAX-AQ-1b | Cover or treat all ground surfaces | In Progress | The contractor treats all unpaved ground surfaces on the project site with periodic watering in order to minimize dust on the airfield. Increments of airside apron base areas were paved in conjunction with completion of the underlying improvements. Additionally, the contractor uses asphalt grindings for dust control at the project's laydown area. No violations were noted during the reporting period. |
| LAX-AQ-1d | Prohibit idling/queuing of diesel-fueled vehicles in excess of 5 minutes | In Progress | No violations were noted during the reporting period. |
| LAX-AQ-1e | Outfit construction diesel-fueled equipment with the best available emission control devices | In Progress | The contractor submitted equipment lists to LAWA for review and approval. Approximately sixty-eight (68) pieces of on- and off-road equipment including four (4) Portable Equipment Registration Program (PERP) pieces of equipment were approved during the reporting period. |

Air Quality (cont.) Terminals 2 & 3 Modernization (Delta Sky Way)

| Measure ID or | Overview | Status | Summary of Compliance | |
|---------------|---|-------------|---|--|
| LAX-AQ-1g | Have construction employees' work/commute during the off-peak hours to the extent feasible | In Progress | The standard work hour period for the contractor's employees is Monday through Friday 5:00 a.m. to 1:00 p.m., which avoids peak commute hours. Peak commuter traffic periods are defined as 7:00 a.m. – 9:00 a.m. and 4:30 p.m. – 6:30 p.m. No violations were noted during the reporting period. | |
| LAX-AQ-1h | Make on-site lunch trucks available during construction | In Progress | Lunch trucks were available to construction workers on a regular basis in airside areas near the project site during the 2020 reporting period. | |
| LAX-AQ-1j | Provide electricity from the electric grid and portable generators using clean-burning diesel | In Progress | The project site has access to grid power from the nearby terminal and apron areas. When portable generators were utilized, "clean diesel" fuel (i.e., sulfur content less than 15 ppm) was used. | |
| LAX-AQ-1m | Designate a person(s) to ensure implementation of all construction- related measures | In Progress | This measure was previously marked as "completed" in prior reports. As part of the corrective action plan further discussed in MM-AQ (T2/T3)-1 on page 9, the contractor hired and designated another individual solely dedicated to the implementation of all construction-related measures. | |
| LAX-AQ-1n | Locate rock-crushing operations and laydown/stockpile areas away from LAX-adjacent residents, to the extent possible | In Progress | The project's assigned laydown/stockpile area is located near the intersection of Westchester Parkway and Sepulveda Westway, which is over 1,000 feet from the nearest residential land use. Rock crushing operations did not occur during the reporting period. | |

Air Quality (cont.) Terminals 2 & 3 Modernization (Delta Sky Way)

| Measure ID | Overview | Status | Summary of Compliance |
|------------|---|-------------|---|
| LAX-AQ-1o | On-road trucks 14,001lbs or more must comply with USEPA 2010 on-road standards for PM10 and NOx | In Progress | The contractor submitted equipment lists to LAWA for review and approval. Forty (40) pieces of on-road trucks were approved during the reporting period. However, there were occasions during the reporting period when an on-road truck(s) that had not undergone the review and approval process was observed onsite. Notification was issued regarding the need for such trucks to go through LAWA's review and approval process in order to confirm that the truck meets the MMRP requirement. |
| LAX-AQ-1p | Off-road diesel-powered construction equipment greater than 50 horsepower shall meet minimum USEPA Tier 4 (final) off-road emission standards | In Progress | The contractor submitted equipment lists to LAWA for review and approval. Approximately twenty-eight (28) pieces of off-road construction equipment plus four (4) Portable Equipment Registration Program (PERP) pieces of equipment were granted approval status by LAWA. Seven (7) exceptions were granted by LAWA. However, there were occasions when off-road construction equipment that had not undergone the review and approval process was observed on-site. Notification was issued regarding the need for such equipment to go through LAWA's review and approval process in order to confirm that the equipment meets the MMRP requirement. |
| LAX-AQ-1q | LAX-AQ-1o and LAX-AQ-1p above shall apply unless exceptions are granted | In Progress | Seven (7) exceptions were granted by LAWA during the reporting period. All were granted under the 120-mile exception. |

Air Quality (cont.) Terminals 2 & 3 Modernization (Delta Sky Way)

| Measure ID | Overview | Status | Summary of Compliance |
|-----------------|---|-------------|---|
| MM-AQ (T2/T3)-1 | Renewable diesel fuel requirement for construction equipment and on-road trucks | In Progress | The contractor established the usage of renewable diesel fuel during the 2020 reporting period, as compared to the 2019 reporting period; however, the amount of renewable diesel fuel used in 2020 was well below the target of 90 percent of the total diesel fuel demand being fulfilled by use of renewable diesel fuel (i.e., only about three {3} percent of the total demand utilized renewable diesel fuel). LAWA met with the Terminal 2/3 Project tenant and contractor, and they provided a corrective action plan designed to achieve one hundred (100) percent usage of renewable diesel fuel for the remainder of the project. The plan includes installation and maintenance of an on-site fuel storage tank containing only renewable diesel fuel for localized fueling of equipment, and the use of a commercial mobile fueler(s), which is/are a company(s) that comes on-site to fuel individual pieces of equipment that will provide only renewable diesel fuel. The plan is being implemented, and LAWA and the Terminal 2/3 Project tenant and contractor are jointly monitoring its progress and on-going fulfilment of the renewable diesel fuel usage requirements. |

Cultural Resources Terminals 2 & 3 Modernization (Delta Sky Way)



■ Completed ■ In Progress ■ Not Triggered







| Measure ID | Overview | Status | Summary of Compliance |
|------------|---|-----------|--|
| LAX-AR-1 | LAWA Archaeological Treatment Plan conformance | Completed | A cultural resources monitor was on-site during excavation activities in 2020. The required monitoring was completed in Quarter 3 of 2020 and a monitoring report completed. No notable cultural resources were encountered during excavation. |
| LAX-AR-2 | Archaeological resources briefing | Completed | An archeological and paleontological briefing was completed in May 2020. |
| LAX-PR-1 | LAWA Paleontological Management Treatment Plan conformance | Completed | See LAX-AR-1 above. |
| LAX-PR-2 | Paleontological resources briefing | Completed | See LAX-AR-2 above. |

Transportation/Traffic Terminals 2 & 3 Modernization (Delta Sky Way)



■ Completed ■ In Progress ■ Not Triggered

Status of Transportation/Traffic Mitigation Measures





| Measure ID | Overview | Status | Summary of Compliance |
|------------|---|-------------|---|
| LAX-ST-1a | Construction Deliveries [with Lane Closures Shall Receive prior Approval from CALM] | In Progress | Construction deliveries are coordinated with the LAWA Coordination and Logistics Management (CALM) team and implemented through Area Shutdown Requests (ASR). Approximately twenty-two (22) ASRs were issued for the project during the reporting period. |
| LAX-ST-1b | Designated Truck Delivery Hours [Shall be Scheduled During Off-Peak Hours] | In Progress | During the reporting period, construction deliveries and hauling occurred during off-peak hours. There were occasions during the reporting period when truck deliveries occurred during the restricted hours and a waiver allowing such activity had not been previously approved by LAWA. Notification was issued regarding the need to avoid truck hauling during restricted hours, unless a waiver had been issued by LAWA for special circumstances. |

Transportation/Traffic (cont.) Terminals 2 & 3 Modernization (Delta Sky Way)

| Measure ID | Overview | Status | Summary of Compliance |
|------------|---|-------------|--|
| LAX-ST-1c | Construction Employee Shift Hours [Shall Avoid Peak Commuter Traffic Periods] | In Progress | The standard work hour period for the contractor's employees is Monday through Friday 5:00 a.m. to 1:00 p.m., which avoids peak commute hours. Peak commuter traffic periods are defined as 7:00 a.m. – 9:00 a.m. and 4:30 p.m. – 6:30 p.m. |
| LAX-ST-1d | Designated Truck Routes | In Progress | Approved truck routes were used by the contractor. No violations were noted in 2020. |



Appendix A

Measures Completed Prior to 2020

Appendix A Measures Completed Prior to 2020

Appendix A provides a list of mitigation measures that were completed prior to the 2020 reporting period. For more information on these measures, please see previous annual progress reports .

| Measure ID | Resource Category | Overview |
|------------|------------------------|---|
| LAX-AQ-1a | Air Quality | Post signage for dust complaints |
| LAX-ST-1f | Transportation/Traffic | Stockpile Locations |
| LAX-ST-1g | Transportation/Traffic | Construction Employee Parking Locations |



Appendix B

Measures Not Triggered in 2020

Appendix B Measures Not Triggered in 2020

Appendix B provides a list of mitigation measures that were not triggered during the 2020 reporting period. However, these mitigation measures will be reported on in future progress reports.

| Measure ID | Resource Category | Overview |
|------------|-------------------|--|
| LAX-AQ-1c | Air Quality | Lay building pads/install roadways, sidewalks, etc. as soon as practical |
| LAX-AQ-1i | Air Quality | Utilize on-site rock crushing facility, when feasible |