

# LAX Runway Safety Area Program



### LAX/Community Noise Roundtable

September 9, 2015


Mark J. Vicelja - PE







# **LAX Runway Configuration**




### LAX Runway Configuration





# **Runway Safety Areas (RSA)**

- Area surrounding a runway that provides critical safety margins for landing and departing aircraft
- Must be kept clear, well drained, and capable of supporting the weight of commercial aircraft  $\bullet$
- Must meet dimensional requirements
  - 1,000 feet by 500 feet at each runway end Ο
  - 250 feet from the runway centerline depending on the type of instrument approach procedures Ο and the size and type of aircraft served by the runway
- Provides for greater accessibility for firefighting and rescue equipment should an incident occur at the end of the runway



# FAA Standards for **Runway Safety Areas**





# **Federal Compliance Requirement**


 All commercial service airports must meet the minimum identified RSA standards by improving RSAs no later than 2015.

# The Runway Safety Area (RSA) program for LAX

- Runway 7R-25L RSA and Temporary Repair completed
- Runway 6L-24R RSA and Rehabilitation under construction
- Runway 6R-24L RSA construction to begin November
- Runway 7L-25R RSA and Rehabilitation final design






















































# Runway 7R-25L RSA and Repair

### Temporary 25R Grading







RW 24R closed June 29, 2015 for 4 months

pavement replacement

### Runway 6L-24R RSA and Rehabilitation



# **Update: Placed box structure** in Argo Ditch & partial runway







Argo Channel shoring and grading - 7/30/15



### Argo Ditch Construction

### New Argo Channel box structure - 8/25/15







Argo Ditch after July rain. Lincoln Blvd outlet on the right. -7/20/15

### **Argo Ditch Construction**

#### Constructing transition structure for Lincoln Blvd outlet – 8/21/15









### Runway 24R demolition - 7/13/15

#### Runway 24R paving lane and centerline light cans - 7/29/15

### **Runway 24R Rehabilitation**









Runway 24R pavement and centerline lights - 8/24/15


### Runway 24R Rehabilitation

### RW Guard Lights at Taxiway Y - 8/24/15






# Runway 6R-24L RSA East End (RW 24L)









# Runway 6R-24L RSA East End (RW 24L)








# Runway 6R-24L RSA West End (RW 6R)







# Runway 6R-24L RSA West End (RW 6R)

20







### Shortened runway Oct/Nov 2016 - 3<sup>1</sup>/<sub>2</sub> months Runway closure Jan/Feb 2017 - 4 months



**Update: Closure of Taxiway C** re-sequenced to after runway repair work completed.

# Runway 7L-25R RSA and Rehabilitation



	2014	2015	2016	2017	2018
PROJECT DESCRIPTION	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4
	FMAMJJASOND		JFMAMJJASOND	JFMAMJJASOND	JFMAMJJASOND
		Anticipated RW 25L nightly closures (x10) RW closure (Mill & Strine)			= Pre-Design
Runway 25L RSA and Repair		RW closure (Mill & Stripe)			= Designer Selection
	Bid Open: Aug 2014 Mol	25L Anticipated RW 25R			= Environmental
	Bid Repackaging	52hr weekend closures (x2)			= Design
Runway 6L-24R RSA & Rehabilitation		Anticipated RW 24R		L. L	= Procurement
		ightly closures (x10) RW closure			= Mobilization
	Designer Design Bid Open:	Mob 24R			= Construction = Closure
	Selection Dec 2014	Anticipated RW 24L			= Closure = Shortening
		54hr weeltend closure (x:	)		
			tened Runway		
Runway 6R-24L RSA					
	Designer Design Selection		24L 6R East Work) (West Work)		
			Shortened Runway		
			9,610ft.	RW closure	
Runway 7L-25R RSA / Twy B Rehabilitation			en: Mob 25R		
		Dec 2	<sup>15</sup> TWY		

### RSA Project Schedules





# QUESTIONS ?