



Airports Development Group

LAX Development Program Update

August 18, 2011



2007

2011



Completed MAJOR projects

- 1 Crossfield Taxiway
- 2 Interim West Bus Terminal
- 3 ARFF
- 4 Taxilane S (Nearing Completion)

August 1, 2011



Central Utility Plant Replacement Project

August 16, 2011





Old CUP Maintenance Buildings demolished.
August 10, 2011



Core steel rising above the roofline of the north concourse.
August 9, 2011



Core roof truss in laydown area prior to being hoisted into place.
August 9, 2011



Ironworkers guiding the truss into place.
August 12, 2011



Large truss being set in place in the northern bay of the core. There will be three bays in the core each containing seven trusses.

August 12, 2011



Core construction and laydown area. The laydown area is continually shrinking in size as the core is being built out requiring significant logistical planning of where to stage equipment and supplies throughout the remainder of the construction.

August 12, 2011



Glass curtain wall being hung in place on north concourse.
August 12, 2011



Interior of north concourse gatehouses under construction.
August 9, 2011



Steel for the final bay of the south concourse is now set.
August 9, 2011



Interior of South Concourse.
August 9, 2011



Aerial view of the Taxilane S and Bradley West projects. The Crossfield Taxiway, which was the first completed project under the LAX Development Program, is also visible.
July 27, 2011



Work nearing completion on Taxilane S.
August 9, 2011



Aerial view of the Taxilane S and Bradley West projects. The Crossfield Taxiway, which was the first completed project under the LAX Development Program, is also visible.
July 27, 2011



New screening and security checkpoint area under construction at Terminal 6.
August 2, 2011