

# Coastal Dunes Improvement Project

Board of Airport Commissioners  
Los Angeles World Airports  
March 15, 2010

# Project Site



# Project Site



# Accomplishments

---

- **BOAC approved GWA Contract Amendment on February 16, 2010**
- **NTP issued to GWA for Project Definition**
- **Met with California Coastal Commission staff**
- **Met with community members**
- **Soil analysis completed by agronomist**
  - **Hardscape materials suitable for crushing and recycling**

# Next Steps

---

- **Develop alternatives to meet community & agencies' objectives**
  - **Meet Coastal Commission biologist on site**
  - **Meet with other interested agencies (USFWS, etc.)**
  - **Review project delivery options**
- **Complete project definition report (June 2010)**
- **Complete design documents**
- **Submit Coastal Development Permit (CDP) to City of LA, Bureau of Engineering (BoE) (3-4 months)**
- **Submit BoE approved CDP to California Coastal Commission (8-12 weeks)**

# Preliminary Schedule

2010	2011	2012
		
		
		
		